



Florida Department of
TRANSPORTATION


US 41 Lighting Project Construction Update

South of Pelican Colony Blvd to San Carlos Blvd


**Jeff Mednick
Design Consultant Project Management**

Scope of Project

- Lighting of 6 lanes and sidewalks
- Southern limit: South of Pelican Colony Blvd (Village of Estero “City Limit”)
- Northern limit: San Carlos Blvd
- Work length: 5.235 miles
- Approximately 4.485 miles within Village of Estero
- Approximately 0.75 miles within Unincorporated Lee County (Northern limits)



Scope of Project



LED Highway Lighting - Pictures



LED Highway Lighting - Pictures



LED Highway Lighting - Pictures



Schedule

- Design Start: July 2014
- Design Finish: March 2016
- Letting (Bid Opening): June 2016
 - Contractor: Valiant Power South
 - Cost: \$3,883,071.96

| Activity | Jul-14 | Aug-14 | Sep-14 | Oct-14 | Nov-14 | Dec-14 | Jan-15 | Feb-15 | Mar-15 | Apr-15 | May-15 | Jun-15 | Jul-15 | Aug-15 | Sep-15 | Oct-15 | Nov-15 | Dec-15 | Jan-16 | Feb-16 | Mar-16 | Apr-16 | May-16 | Jun-16 | Jul-16 | Aug-16 | Sep-16 | Oct-16 | Nov-16 | Dec-16 | |
|--------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--|
| Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Acquisition | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Schedule

- Notice to Proceed: August 17, 2016
- 90 Days of Material Acquisition Time
 - Material submittals—approvals by Estero & Lee
- Construction Start: November 28, 2016
- Project Duration: 340 Days
- Project Completion: Early 2018

| Activity | Jul-14 | Aug-14 | Sep-14 | Oct-14 | Nov-14 | Dec-14 | Jan-15 | Feb-15 | Mar-15 | Apr-15 | May-15 | Jun-15 | Jul-15 | Aug-15 | Sep-15 | Oct-15 | Nov-15 | Dec-15 | Jan-16 | Feb-16 | Mar-16 | Apr-16 | May-16 | Jun-16 | Jul-16 | Aug-16 | Sep-16 | Oct-16 | Nov-16 | Dec-16 |
|--------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Acquisition | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Construction Efforts

- 353 Light Poles
 - Spaced approximately 160' apart (Both sides)
 - Many “Spread Footer” foundations to avoid underground utility relocations
- Underground electrical
 - Directional Bores
 - Trench
 - 752 Pull Boxes
- Lane closures
 - Only permitted between 7:00 PM and 6:00 AM



Questions & Answers

Jeff Mednick

Design

Project Manager

Jeffrey.Mednick@dot.state.fl.us

(863) 519-2834

Luella Pierce

Construction

Project Oversight

Luella.Pierce@dot.state.fl.us

(239) 985-7868